

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
126	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia complete as per specifications and directions of Engineer in charge	Each							
Measurement Recorded on:									
A	DASARAHALLI		1	2.00			2.00		
B	R K Hegdenagar		1	6.00			6.00		
	Ground Floor		1	6.00			6.00		
	First Floor		1	6.00			6.00		
	Total Qty executed						14.00		
	Approved BOQ Qty						14.00		
	Qty to be paid now						14.00	163.62	2290.68

K. S. Choudhary
Contractor


 INOCRA'S CONSULTANTS
 Bangalore
 Consultants

[Signature] 3/11
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Director
Yelahanka Zone
Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
127	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specifications.For Rain water pipe 110mm dia pipe and directions of Engineer in charge.	m							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli		1	10.50	-		10.50		
B	R K Hegdenagar								
	Ground Floor		2	6.90	-		13.80		
	Total Qty executed						24.30		
	Approved BOQ Qty						31.59		
	Qty to be paid now						24.30	474.50	11530.30

K.S. Chokkareddy
Contractor




Consultants


[Signature] 24/10
Assistant Engineer
Yelahanka Project Zone


[Signature]
Asst. Executive Engineer
Project Director
Yelahanka Zone
Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
129	Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 600x600mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 600x600mm complete as per specifications and directions of Engineer in charge.	Nos							
A	DASARAHALLI						1.00		
	Qty vide premeasurements Page No.:								
B	R.K.Hegdenagar						3.00		
	Qty vide premeasurements Page No.:								
	Total Qty executed						4.00		
	Approved BOQ Qty						4.00		
	Qty to be paid now						4.00	9260.89	37043.57


K.S. Choudhary
 Contractor


INNOCRATS CONSULTANTS
 Consultants


Assistant Engineer
 Yelahanka Project Zone


Asst. Executive Engineer
 Project Division
 Yelahanka Zone
BBMP, Bangalore - 92
 Assistant Executive Engineer
 Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
130	Supplying, installing, testing and commissioning approved make submersible pump made of C.I construction suitable for building application. The quoted rate shall also include for providing necessary safety devices viz. dry run protection, over load relays auto level controller with necessary cables etc. complete working on 3ph 440V 50Hz, three phase system complete as per specifications and directions of Engineer in charge	Set							
B	R K Hegdenagar								
	Qty vide premeasurements Page No.						1.00		
	Total Qty executed						1.00		
	Approved BOQ Qty						1.00		
	Qty to be paid now						1.00	50500.00	50500.00

K. A. Chowdhary
Contractor



Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
BBMP, Bangalore - 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
131	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable jacking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 2000 Litre capacity) as per IS 12701 1998 and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
			1	1.00	-		1.00		
		Each							
			1				1.00		
	Total Qty executed						2.00		
	Approved BOQ Qty						2.00		
	Qty to be paid now						2.00	14895.96	29791.93

K.S. Chowdary
Contractor



Consultants

[Signature] 24/10/22
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Assistant Executive Engineer
Yelahanka Project Zone
BBMP, Bangalore - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
132	Providing and fixing in position brass fix lock of approved quality 20mm nominal bore including cost of all materials, labour and RCM of equipments with all tests complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli		1	2.00			1.00		
B	R K Hegdenagar								
	Ground Floor		15				15.00		
	First Floor		4				4.00		
	Total Qty executed						20.00		
	Approved BOQ Qty						7.00	100.70	704.90
	Qty to be paid now Upto 100%						7.00	100.70	704.90
	Qty to be paid now Upto 125%						13.25	100.70	1334.78
	Qty to be paid now Above 125%								

K. S. Choudhary
Contractor



Technocrats Consultants
Civil & Mechanical

[Signature] 21/11/22
Assistant Engineer
Yashwantrao Chavan Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yashwantrao Chavan Project Zone
Assistant Executive Engineer
Yashwantrao Chavan Project Zone - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
133	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and directions of Engineer in charge	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli		1	1.00	--		1.00		
B	R.K.Hegdenagar								
	Ground Floor		5		--		5.00		
	First Floor		5		--		5.00		
	Total Qty executed						11.00		
	Approved BOQ Qty						3.00		
	Qty to be paid now Upto 100%						3.00	153.80	461.41
	Qty to be paid now Upto 125%						0.75	153.80	115.35
	Qty to be paid now Above 125%						7.25	153.80	1115.05

H. S. Choudhary
Contractor



[Signature] 3/11/22
Assistant Engineer
Yelahanka Project Zone

[Signature] 03/11/22
Assistant Executive Engineer
Yelahanka Project Zone
B.D. No. 92

Sl. No.	Description of work	Unit	No.	Length m	Area sq. m	Depth m	Qty.	Rate in Rs.	Amount in Rs.
124	Providing and fixing in position three gate valves with 150 mm dia. of standard quality (cast iron) with 20mm nominal bore including cost of all materials, labour and 10% of contingencies and all taxes complete as per specifications and directions of Engineer in Charge.	Each							
Measurements Recorded by:									
A	S. S. Kulkarni								
B	S. V. Hegdekar								
	Ground Floor								
	First Floor								
	Second Floor								
Total Qty. estimated									
Approved 2012 100%									
Qty. to be paid now 100%									
Qty. to be paid now 100%									
Qty. to be paid now Above 100%									


K. S. Choudhary
Contractor




[Signature]
Project Engineer
Tenders Project Zone


[Signature]
Project Engineer
Tenders Project Zone

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
135	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) 20mm nominal OD pipes complete as per specifications and directions of Engineer in charge.	m							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli		1	10.00	-		10.00		
B	R.K.Hegdenagar								
	Ground Floor connection		3	15.00	-		45.00		
	First Floor		2	15.00	-		30.00		
	Second floor		1	5.00	-		5.00		
	Total Qty executed						90.00		
	Approved BOQ Qty						41.80		
	Qty to be paid now Upto 100%						41.80	261.79	10942.91
	Qty to be paid now Upto 125%						10.45	261.79	2735.73
	Qty to be paid now Above 125%						37.75	261.79	9882.57


 Contractor




 Assistant Engineer
 Yelahanka Project Zone


 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 Assistant Executive Engineer
 Yelahanka Project Zone - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
136	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) 25mm nominal OD pipes complete as per specifications and directions of Engineer in charge.	m							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli		1	12.00	--		12.00		
B	R.K.Hegdenagar								
	Ground Floor connection		3	10.50	--		31.50		
	First Floor		2	3.00	--		6.00		
	Second floor		1	5.00	--		5.00		
	Total Qty executed						54.50		
	Approved BOQ Qty						54.20		
	Qty to be paid now Upto 100%						54.20	327.24	17736.41
	Qty to be paid now Upto 125%						0.30	327.24	98.17

K. S. Chaitanya Reddy
Contractor


 Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
Yelahanka Project Zone - 92

Sl. No	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
137	Point wiring using copper wire without switch (Class A material). Supplying and wiring adopting loop system in existing PVC conduit/casing capping using 2X1.5Sqmm(phase & Neutral) & 1X1.5 Sqmm (Earth Wire) FRL5multistrand PVC insulated 2x1.5sqmm copper conforming to the GTP With a 6Amps. fusing type SP control switch shall be fixed on the existing plastic sheet / gand box the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet Short point upto 3m complete as per specifications and directions of Engineer in charge	Point							
Measurement Recorded on:									
A	DASARAHALLI								
	Dearahalli		8		--		8.00		
B	R.K.Hegdenagar								
	Ground Floor connection		20		--		20.00		
	First Floor		18		--		18.00		
	Second floor		2		--		2.00		
	Total Qty executed						48.00		
	Approved BOQ Qty						25.00		
	Qty to be paid now Upto 100%						25.00	202.00	5050.00
	Qty to be paid now Upto 125%						6.25	202.00	1262.50
	Qty to be paid now Above 125%						16.75	202.00	3383.50

K.S. Choudhary
Contractor


 Consultants

[Signature] 11/11/22
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer - 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
138	Point wiring using copper wire without switch (Class A material). Supplying and wiring adopting loop system in existing PVC conduit/casing capping using 2X1.5Sqmm(phase & Natural) & 1X1.0 Sqmm (Earth Wire) FRLS multistrand PVC insulated ,2x1.5sqmm copper conforming to the GTP With a 6Amps plug type SP control switch shall be fixed on the existing plastic sheet / gand box .the other end of the wire shall be terminated with sufficient loose length in a wood/PVC round block, complete for each outlet Medium point above 3m-6m complete as per specifications and directions of Engineer in charge.	Point							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli		10		--		10.00		
B	R.K Hegdenagar								
	Ground Floor connection		20		--		20.00		
	First Floor		18		--		18.00		
	Second floor		2		--		2.00		
	Total Qty executed						50.00		
	Approved BOQ Qty						19.00		
	Qty to be paid now Upto 100%						19.00	277.75	5277.25
	Qty to be paid now Upto 125%						4.75	277.75	1319.31
	Qty to be paid now Above 125%						26.25	277.75	7290.94

K.S. Choudhary
Contractor


 Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bengaluru - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
139	Concealed Conduit System - Supplying heavy gauge PVC conduit pipe 20/25/32 mm dia 2mm thick conforming to IS 2509 with suitable size bends metal/pvc junction boxes, adhesive paste etc. and running before concreting and slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fig wire wherever necessary 32mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
	For Hall	1	20		--		20.00		
	Toilets	1	15		--		15.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	1	15.00		--		15.00		
	Kitchen	1	10.00		--		10.00		
	Toilets	1	15.00		--		15.00		
	Store	1	10.00		--		10.00		
	First Floor								
	For Hall	1	20.00		--		20.00		
	Stage	1	15.00		--		15.00		
	Toilets	1	15.00		--		15.00		
	Dressing	2	10.00		--		20.00		
	Total Qty executed						155.00		
	Approved BOQ Qty						142.14		
	Qty to be paid now Upto 100%						142.14	83.83	11915.76
	Qty to be paid now Upto 125%						12.86	83.83	1077.89

K.S. Chattervedi

Contractor



Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
140	Groove cutting Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend, metal junction boxes, adhesive pastes etc. by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 19/20mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
	For Hall	1	20		--		20.00		
	Toilets	1	15		--		15.00		
B	R.K.Hegdenagar	1	15		--		15.00		
	Ground Floor								
	For Hall								
	Kitchen	1	18		--		18.00		
	Toilets	1	13		--		13.00		
	Store	1	15		--		15.00		
	First Floor	1	12		--		12.00		
	For Hall								
	Stage	1	20		--		20.00		
	Toilets	1	15		--		15.00		
	Dressing	1	15		--		15.00		
		2	10		--		20.00		
	Total Qty executed						178.00		
	Approved BOQ Qty						105.41		
	Qty to be paid now Upto 100%						105.41	40.40	4258.56
	Qty to be paid now Upto 125%						26.35	40.40	1064.64
	Qty to be paid now Above 125%						46.24	40.40	1868.00

K.S. Choudhary
Contractor



[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer - 92
Yelahanka Project Zone

Sl. No	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
141	Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of a thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc. by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 25mm dia, 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
	For Hall	2	20				40.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	3	18				54.00		
	Kitchen	1	13				13.00		
	Toilets	1	15				15.00		
	Store	1	12				12.00		
	First Floor								
	For Hall	2	20				40.00		
	Stage	1	15				15.00		
	Toilets	1	15				15.00		
	Dressing	2	10				20.00		
	Total Qty executed						224.00		
	Approved BOQ Qty						185.41		
	Qty to be paid now Upto 100%						185.41	53.53	9925.00
	Qty to be paid now Upto 125%						38.59	53.53	2065.72

K. S. Choudhary
Contractor



Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
142	Groove cutting Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend metal junction boxes adhesive pastes etc. by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary 32mm dia. 2mm thick complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
	For Hall	1	7		--		7.00		
	Toilets	1	6		--		6.00		
B	R.K.Hegdenagar								
	Ground Floor								
	For Hall	1	10		--		10.00		
	Kitchen	1	10		--		10.00		
	Toilets	1	15		--		15.00		
	Store	1	7		--		7.00		
	First Floor								
	For Hall	1	7		--		7.00		
	Stage	1	9		--		9.00		
	Toilets	1	6		--		6.00		
	Dressing	1	5		--		5.00		
	Total Qty executed						82.00		
	Approved BOQ Qty						66.00		
	Qty to be paid now Upto 100%						66.00	83.83	5532.78
	Qty to be paid now Upto 125%						16.00	83.83	1341.28

K.S. Chowdary
Contractor



Technocrats Consultants

[Signature] 11/09
Assistant Engineer
Yelahanka Project Zone

[Signature] 11/9/2009
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer - 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
143	Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firmil flush mounted after due groove cutting in brick /stone/C.C wall 1 - 3 Way complete as per specifications and directions of Engineer in charge	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli		1	8.00	--		8.00		
B	R.K.Hegdenagar								
	Ground floor		1	10.00	--		10.00		
	First Floor		1	12.00	--		12.00		
	Total Qty executed						30.00		
	Approved BOQ Qty						20.00		
	Qty to be paid now Upto 100%						20.00	95.95	1919.00
	Qty to be paid now Upto 125%						5.00	95.95	479.75
	Qty to be paid now Above 125%						5.00	95.95	479.75

K.S.Chandrasekhar
Contractor


[Signature]
 Assistant Engineer
 Yelahanka Project Zone

[Signature]
 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 Assistant Executive Engineer - 92
 Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
144	Supplying and flush modular powder coated / galvanized metal box suitable for mounting modular switch plates. the box should be firmly flush mounted after due groove cutting in brick / stone / C.C wall 4 - 5 Way complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI		1	8.00	--		8.00		
B	R K Hegdenagar		1	9.00	--		9.00		
	Ground floor		1	8.00	--		8.00		
	First Floor						25.00		
Total Qty executed							17.00		
Approved BOQ Qty							17.00	106.05	1802.85
Qty to be paid now Upto 100%							4.25	106.05	450.71
Qty to be paid now Upto 125%							3.75	106.05	397.69
Qty to be paid now Above 125%									

K.S.Choudhary
Contractor


[Signature] 16/09
 Assistant Engineer
 Yelahanka Project Zone

[Signature]
 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 BBMP, Bangalore - 92
 Assistant Executive Engineer
 Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
145	Supplying 6A flush type socket and 6 amp flush type SP switch either surface/flush mountinh in existing gang box or in 4mm thik plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wire as required as per IS 1293 and IS 3654 6AMP 3/5 and Switch complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasrahalli		1	10.00	-		10.00		
B	R.K.Hegdenagar								
	Ground floor		1	14.00	-		14.00		
	First Floor		1	18.00	-		18.00		
	Total Qty executed						42.00		
	Approved BOQ Qty						32.00		
	Qty to be paid now Upto 100%						32.00	133.32	4266.24
	Qty to be paid now Upto 125%						8.00	133.32	1066.56
	Qty to be paid now Above 125%						2.00	133.32	266.64

K.S. Chowdareddy
Contractor


 TECHNOCRATS CONSULTANTS
 INFRASTRUCTURE CONSULTANTS

[Signature] 4/4
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BMP Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
146	Supplying and mounting 2 Nos. of 2 Way 8amps flush type switches either surface/flush mounted on existing gang box or in 4mm thick plastic sheet and mounted on a flush mounted wooden box and wiring as per IS 1293 complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli		1	10.00	-		10.00		
B	R.K.Hegdenagar								
	Ground floor		1	30.00	-		30.00		
	First Floor		1	36.00	-		36.00		
	Total Qty executed						76.00		
	Approved BOQ Qty						67.00		
	Qty to be paid now Upto 100%						67.00	172.71	11571.57
	Qty to be paid now Upto 125%						9.00	172.71	1554.39

K.S.Chowdureddy
Contractor


 Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
147	Supply and fixing of bakelite D.P. socket/switch with without neon indicator over existing wood board or flush mounting in plastic plates/fiches as per IS 1293 and IS 3854 16Amps Combined switch and socket with indication complete as per specifications and directions of Engineer in charge.	No							
Measurement Recorded on:									
A	DASARAHALLI								
	Desighall		1	10.00	-		10.00		
B	R K Hegdenagar								
	Ground floor		1	31.00	-		31.00		
	First Floor		1	35.00	-		35.00		
	Total Qty executed						76.00		
	Approved BOQ Qty						22.00		
	Qty to be paid now Upto 100%						22.00	195.94	4310.68
	Qty to be paid now Upto 125%						5.50	195.94	1077.67
	Qty to be paid now Above 125%						48.50	195.94	9503.89

K. J. Choudhary
Contractor


 K. J. Choudhary
Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BEMT - 92
Assistant Executive Engineer
Yelahanka Project Zone